Distribution Post Construction Inspection Checklist - Underground

Reviewer:		**Job Location:**	
WR:		**WO:**	
Date:		**Crew:**	

Inspection Completed: ☐ **Pre-Energization** ☐ **Post-Energization**

Note: Unless qualified, inspectors completing inspections post-energization are not required to open equipment and checklist items referencing internal equipment will be N/A.

Was Underground Construction Properly Performed?

1. **Were pad mount transformers, switch gears and/or cubicles installed properly? (leveled, anchored to the pad, external loop labeling and electrical warning stickers on the door and locked with AEP company lock)**
2. **If qualified to open equipment, was URD terminations (elbows, & switch gear terminals, secondary conductors) properly labeled? (Inside of the equipment)**
3. **Is the URD structure exterior adequately labeled (riser termination and structures)?**
4. **If qualified to open equipment, was conduit cut an appropriate distance above the pad or finished level? (some provided by customer so hard to hold accountable)**
5. **Was URD primary & secondary conductors properly shaped with slack? (Important for future serviceability and/or other potential scenarios)**
6. **Were pedestals installed properly? (set to required depth, external loop labeling, secondary color coded and locked with AEP company lock)**
7. **Were pads and trenches backfilled? Were the trenches sufficiently tamped/compacted?**
8. **Were primary and secondary risers installed properly? (straight, appropriate # of brackets for height of riser, brackets installed)**

9. **Does the map match the field?**

Did the crew leave the work area in a satisfactory condition?

1. **Picked up all debris (old pole pieces, hardware, company trash etc.)**

2. **Any property damage? (to structures or fences, were ruts left?)**

☐ **Inspection Pass** ☐ **Inspection Fail**

NOTE: Inspection must be recorded in DWMS and completed checklist added to work packet

Rework Inspection

Rework Inspection Date: **Rework Completed On:**

☐ **Inspection Pass** ☐ **Inspection Fail**

Management Review (Quality Control)

Signature: **Completed Date:**

Management Review Comments: